

**EATONVILLE ELEMENTARY SCHOOL
NOVEMBER 19, 2008**

SECTION 1 – EXECUTIVE SUMMARY

GENERAL

This report covers the status of the Eatonville Elementary School projects as of November 19, 2008. Summary of critical milestones of project schedule is as follows:

- | | |
|-------------------------------------|-------------------------|
| • Substantial Completion of Phase A | <u>Date:</u>
3/25/09 |
| • Substantial Completion of Phase B | 11/30/09 |

CONSTRUCTION

Weekly construction meetings are being held on Wednesdays at 11:00 a.m.

- Construction activities of Phase A are in progress, which include the following:
 - Interior demolition, including electrical and plumbing; Anticipated completion 11/21/08.
 - Exterior demolition to begin 11/24/08.
 - Underground utility work is in progress.
 - Building pad excavation is expected to begin first week of December.

SECTION 2 – CRITICAL ISSUES

Critical issues are defined as issues that have had or may likely have an impact on project cost, schedule or quality. The following is a list of issues considered critical as of November 19, 2008.

- None

SECTION 3 – SCHEDULE

The project is on schedule for opening in 2009.

SECTION 4 – COST REPORT

The project is on budget.

SECTION 5 – CURRENT MONTH ACTIVITIES

- Contractor has begun and will continue to submit project material submittals to Design Team for review and approval.

SECTION 6 – LOOK AHEAD

Summary of the notable activities planned for the next period.

- Anticipate structural fill to be placed and new concrete footing and foundation work to be in progress.
- Electrical and plumbing work to also be in progress.